

NORTON RESERVOIR DAM REPAIRS

ID	Task Name	Duration	Start	Finish	Nov 13, '11 11/13	Nov 20, '11 11/20	Nov 27, '11 11/27	Dec 4, '11 12/4	Dec 11, '11 12/11	Dec 18, '11 12/18	Dec 25, '11 12/25
1	Norton Reservoir Dam Repairs	30 days	Mon 11/14/11	Fri 12/23/11							
2	Survey Layout	1 day	Mon 11/14/11	Mon 11/14/11							
3	Erosion Controls	1 day	Tue 11/15/11	Tue 11/15/11							
4	Clearing and Grubbing	3 days	Wed 11/16/11	Fri 11/18/11							
5	Access Way Construction	3 days	Wed 11/16/11	Fri 11/18/11							
6	Left Embankment	11 days	Mon 11/21/11	Mon 12/5/11							
7	Subgrade Shaping / Debris Removal	1 day	Mon 11/21/11	Mon 11/21/11							
8	Concrete Headwall	5 days	Tue 11/22/11	Mon 11/28/11							
9	Rip Rap Scour Protection	1 day	Tue 11/29/11	Tue 11/29/11							
10	Blanket Drain	2 days	Wed 11/30/11	Thu 12/1/11							
11	Final Grading and Loaming	1 day	Fri 12/2/11	Fri 12/2/11							
12	Crest Shaping and Stabilization	1 day	Mon 12/5/11	Mon 12/5/11							
13	Right Embankment	12 days	Tue 12/6/11	Wed 12/21/11							
14	Upstream Cofferdam	1 day	Tue 12/6/11	Tue 12/6/11							
15	Subgrade Shaping / Debris Removal	1 day	Wed 12/7/11	Wed 12/7/11							
16	Concrete Scour Apron	5 days	Thu 12/8/11	Wed 12/14/11							
17	Rip Rap Scour Protection	3 days	Thu 12/15/11	Mon 12/19/11							
18	Final Grading	1 day	Tue 12/20/11	Tue 12/20/11							
19	Crest Shaping and Stabilization	1 day	Wed 12/21/11	Wed 12/21/11							
20	Final Cleanup and Winter Stabilization	2 days	Thu 12/22/11	Fri 12/23/11							

